EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement & Asphalting of 9 Main rd & other roads in B.Nagar. W.No. 44
2	Amount of Work portion	45.00
3	Estimate Cost	45.00
4	Name of Contractor	KRIDL
5	Agreement No	450 Dt. 12-13 Dt 8/03/13
6	No. and date under which work order is issued	470 Dt. 8/03/13
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub divisin office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %
12	Work carried out during 1st extension	15 %
13	Work carried out during 2nd extension	—
14	Time now applied for	—
15	Date of recommending time limt applied for	—
16	Wheather the original applicationof the contractor is enclosed	—
17	Balance or work remaining to be done	—
18	Probable time required for completion of remaining worl	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Wheather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the dialy rate of penatly proposed.	—
22	Remarks of the EE with the daily rate of penalty proposed	7500 /-

AE

Executive Engineer
Dasarahalli Division
B.B.M.P

Asst.Executive Engineer
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Chief Engineer
Dasarahalli Zone
B.B.M.P